

**Alaska Energy Cost Reduction Program
Progress Report**

Grantee: Alaska Power Company (aka Alaska Power and Telephone Company)

Project Name: APC Automated Controls Project

Grant # 2195136

Period of Report: July 2006

Project activities completed:

The Coffman Cove power plant control design is complete. The main control board was ordered and is being fabricated. Testing of the board is scheduled for the last week in July. At that time it will be shipped to Coffman Cove and installed. We anticipate startup at the end August.

Project existing or potential problems:

No problems exist to date. All material is within budgeted amounts.

Activities targeted for Next Reporting Period, Fourth Quarter 2006:

The Coffman Cove power plant upgrade should be completed before the fourth quarter.