

FABRICATION INSPECTION REPORT

Project: Knudson Cove Harbor				Report No: Matheus – 001		
File No: 062010.05				Date: January 8, 2009		
Consultant: PND Engineers, Inc.				Day of the Week: Thursday		
WEATHER	Bright Sun	Clear	Overcast	Rain X	Snow	Other
TEMP	Below 0	0-32	32-50 X	50-70	70-85	Over 85
WIND	Still	Mod X	High	Comments:		
HUMIDITY	Dry	Mod X	Humid	Comments:		
<u>Name of Contractor</u>		<u>Non-Manual</u>		<u>Manual</u>		<u>Remarks</u>
Matheus Lumber		1		4		
CONTACTS						
<u>Name</u>		<u>Title</u>		<u>Phone No.</u>		<u>Remarks</u>
Brian Twelker		Project Manager		(425) 489-3000		
FIELD ACTIVITIES						
<p>Two Headwalk Floats, H3 and H5, were completed earlier in the week. Both were shipped out earlier today prior to inspection. Headwalk Float H1 and the Gangway Landing Float were both completed and in the fabrication yard. These were spot-checked against the shop drawings. The inside diameter of the pile hoops was measured between 16-1/2 – 16-5/8-inches. Shop drawings indicate a 16-3/4-inch opening. Brian expects these to be transported to the AML yard on Friday, January 09, 2009.</p> <p>Headwalk Float H4 was partially completed and being worked on at the time of inspection. Member sizes and locations were spot-checked against the shop drawings. The inside diameter of the pile hoops was measured between 16-1/2 – 16-5/8-inches. Shop drawings indicate a 16-3/4-inch opening. Brian expects to complete this float by the end of Friday and then commence work on the last remaining Headwalk Float, H2. He anticipates completing fabrication of H2 on or before Tuesday of next week which will allow all the Headwalk and Gangway Landing Floats to make the Wednesday AML barge.</p> <p>After the aforementioned floats are completed, Brian expects approximately one week of down-time as Shoreside Marinas, the steel fabricator for this project, is behind schedule with the hardware needed for the remaining floats.</p> <p>*PHOTOS TAKEN*</p>						

FABRICATION INSPECTOR: Mike Helminger DATE January 9, 2009



Photograph No. 1

Description:

Completed H1 Headwalk Float



Photograph No. 2

Description:

Partially completed H4 Headwalk Float



Photograph No. 3

Description:

Completed Gangway Landing Float



Photograph No. 4

Description:

Finger hinge and pile hoop on H1



Photograph No. 5

Description:

Finger hinge framing on H4



Photograph No. 6

Description:

Inside diameter of pile hoop measured 16-5/8-inches