From: 9074842001 Page: 3/3 Date: 11/18/2005 4:16:45 PM

Cindy Roberts

From: Denali Commission Database Administrator

Sent: Thursday, October 27, 2005 2:15 PM

To: Cindy Roberts; Joey Ausel; Michelle O'Leary; raven.sheldon@akuligaq.org

Subject: Progress Report Submitted for Selawik: 'Native Village of Selawik Equipment Purchase' Recipient Organization: 'Native Village of Selawik' Project Number: '161-05'

Progress Report Submitted for Native Village of Selawik Project #161-05
Selawik: Native Village of Selawik Equipment Purchase

Award Number: 161-05 Performance Period: 04/01/2005 - 12/31/2005
Progress Report for 07/01/2005 - 09/30/2005
Submitted by Raven Sheldon on 10/27/2005
Go To Project Database

▼Funding

1 Source Found

Funding Source	Amount
Total Denali Commission Funding:	**$100,000.00**
Total Project Funding:	**$100,000.00**

▼Expenditures

		Last Reported	To Date	Total Funding	Expended
Denali Commission Expenditures For Award 161-05	$100,000.00	$0.00	$100,000.00	0%	
Other Project Funding Expenditures	$0.00	$0.00	$0.00	N/A	
Total Expenditures	**$100,000.00**	**$0.00**	**$100,000.00**	**0%**	

▼Milestones

2 Milestones Found

OK [signature] 11/18/05

delete

Milestone	Planned Start Date	Planned End Date	Actual Start Date	Actual End Date	Units	Total Cost At Completion
Construction	04/01/2005	10/31/2005	06/01/2005	09/09/2005	1	$100,000.00
Project Close-out	10/31/2005	12/31/2005			0	$0.00

delete

Planned: Operations to begin October 31, 2005.

4/18/05

award signature date

▼Narrative

2 each burnboxes from Tok Welding has made the barge schedule to Selawik. We have also purchased the supersacks that are sitting in our connexes, We are as part of another grant through the Indian health service to construct a salvage pad, burn box pad, cell divider and to build a 750' fencing around these pads. The burn box pad that the burn boxes will sit on are awaiting the final public comment period that needs to get approval before the grant can get distributed to our village. The 30 day comment period has ended and are awaiting for the project to go out to bid, once we get that approval, next summer, during summer sealift and we have heavy equipment here we will be moving the burn boxes to their final area where they will be used. Currently they are sitting on our staging area.

▼Attachments

0 Attachments Found

11/18/2005 10:20 9074842001 From: 9074842001 Page: 2/3 Date: 11/18/2005 4:16:45 PM PAGE 02

HOME OF THE SELAWIK WOLVES

Native Village of Selawik
Selawik Environmental Program
59 Tundra Avenue
P.O. Box 59
Selawik, AK 99770

Raven Sheldon
Environmental Director
raven.sheldon@akuligaq.org
(907) 484-2006

Lorraine Ticket
Environmental Technician
lorraine.ticket@akuligaq.org
(907) 484-2005

To: Cindy Roberts

From: Raven Sheldon

Phone:

Date: 11/18/05

Fax: 271-1415

Pages: 3

Re: Signature

Cc:

☐ Urgent ☐ Please Reply ☐ For Your Review ☐ Please Recycle

Message: